Asset Exper Public Car Parks Total Public Car Parks Closed Churchyards None planned Total Closed Churchyards Barton Road	1,375.00 750.00 1,000.00 6,600.00 2,000.00 23,725.00 0.00		0.00 0.00 0.00 0.00 1,840.00 1,840.00	Notes Not Started In Progress Not Started Not Started In Progress Completed	395.00	Nature of Work Newnham St- drop kerb road markings
Public Car Parks Total Public Car Parks Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	12,000.00 1,375.00 750.00 1,000.00 6,600.00 2,000.00 23,725.00	The Grange- Resurfacing/Repairs Drainage gully cleaning Newnham Street- Emptying of interceptor tank Newnham Street- Walkway white lining Newnham Street- Reconfiguration of disables spaces Newnham Street & Forehill Pot hole repairs	0.00 0.00 0.00 0.00 0.00 1,840.00	Not Started In Progress Not Started Not Started In Progress Completed	395.00	Newnham St- drop kerb road markings
Total Public Car Parks Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	1,375.00 750.00 1,000.00 6,600.00 2,000.00 23,725.00 0.00	Drainage gully cleaning Newnham Street- Emptying of interceptor tank Newnham Street- Walkway white lining Newnham Street- Reconfiguration of disables spaces Newnham Street & Forehill Pot hole repairs	0.00 0.00 0.00 0.00 1,840.00 1,840.00	In Progress Not Started Not Started In Progress Completed		
Total Public Car Parks Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	1,375.00 750.00 1,000.00 6,600.00 2,000.00 23,725.00 0.00	Drainage gully cleaning Newnham Street- Emptying of interceptor tank Newnham Street- Walkway white lining Newnham Street- Reconfiguration of disables spaces Newnham Street & Forehill Pot hole repairs	0.00 0.00 0.00 0.00 1,840.00 1,840.00	In Progress Not Started Not Started In Progress Completed		
Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	750.00 1,000.00 6,600.00 2,000.00 23,725.00 0.00	Newnham Street- Emptying of interceptor tank Newnham Street- Walkway white lining Newnham Street- Reconfiguration of disables spaces Newnham Street & Forehill Pot hole repairs	0.00 0.00 0.00 1,840.00 1,840.00	Not Started Not Started In Progress Completed	395.00	
Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	1,000.00 6,600.00 2,000.00 23,725.00 0.00	Newnham Street- Walkway white lining Newnham Street- Reconfiguration of disables spaces Newnham Street & Forehill Pot hole repairs	0.00 0.00 1,840.00 1,840.00	Not Started In Progress Completed	395.00	
Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	6,600.00 2,000.00 23,725.00 0.00	Newnham Street- Reconfiguration of disables spaces Newnham Street & Forehill Pot hole repairs	0.00 1,840.00 1,840.00	In Progress Completed	395.00	
Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	2,000.00 23,725.00 0.00	Newnham Street & Forehill Pot hole repairs	1,840.00 1,840.00	Completed	395.00	
Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	0.00		1,840.00	Completed	395.00	
Closed Churchyards None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	0.00		0.00		393.00	•
None planned Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	20,000.00					
Total Closed Churchyards Barton Road Total Barton Road Littleport Depot Total Littleport Depot	20,000.00					
Barton Road Total Barton Road Littleport Depot Total Littleport Depot	20,000.00					
Total Barton Road Littleport Depot Total Littleport Depot			0.00		0.00	
Total Barton Road Littleport Depot Total Littleport Depot						
Total Barton Road Littleport Depot Total Littleport Depot		Reconfiguration of Poets House parking	0.00	In progress		
Littleport Depot Total Littleport Depot	5,000.00	Wall repair		In progress		
Total Littleport Depot	25,000.00		0.00	1 9	0.00	
Total Littleport Depot		·				
	3 000 00	Improvements to security	1 313 00	In Progress		
		Legionalla remedial works		Not Started	-	
	6,500.00	Logisticia fornodiai worko	1,313.00	Not Otariou	0.00	
Oliver Crolliwell House						
- I	500.00	Gutter clearing/minor repairs	1 0.00	Not Started		
		Intruder alarm monitoring		Not Started		
		Redecoration		Not Started		
		Remedial works to emergency lighting		Not Started		
		Legionella remedial works		Not Started		
Total Oliver Cromwell House	3,636.00		0.00	Not Started	0.00	
	0,000.00		0.00		0.00	
Paradise Swimming Pool						
		Renewal of display energy certificate		Not Started		
	138.00	Servicing of lighting protection system		Not Started	0.00	
Total Paradise Swimming Pool	588.00		0.00		0.00	
Play Areas						
	0.00		0.00			
Total Play Areas	0.00		0.00		0.00	
Public Conveniences						
	10,000.00	Legionella testing and remedial works	796.00	In Progress	812.70	Ship Ln- Renew lighting to LED panels
				<u> </u>	644.74	Cloisters- Remedial electrical works
Total Public Conveniences	10,000.00		796.00		1,457.44	
Public Footpaths/Open Spaces			•			
····	15,000 00	Repair to various footpaths	6,426,00	In progress		
Elmside, Littleport		Upgrade of 3 streetlights		Completed	+	
		Road resurfacing	16,317.00			
Total Public Footpaths/Open Space		IIVOGU IGAUNAUNU		Completed		

	Approved		Committed		Additional	
Asset	Expenditure	Nature of Work	to Date	Notes	Expenditure	Nature of Work
The Grange	_					
		Replacement carpet		Not Started	320.00	Re-hanging of fire doors
		Replacement of R22 gas airconditioning		In Progress		
		Fire exit door in interview room to courtyard		Not Started		
		Replacement velux windows		Completed		
		Change lights to LED lighting		Completed		
		Upgrade of fire alarm sounders		Not Started		
		Replace airconditioning in server room		On hold		
		Emergency light replacement		Not Started		
		Installation of intruder alarm		On hold		
		Repair to lift doors		Completed		
Total The Grange	59,405.00	Legionella remedial works	30,679.67	In progress	320.00	
<u> </u>	05,400.00		00,070.07		020.00	
Wentworth Travellers Site						
		Jetting of drainage gullies		In Progress		Plot 2- Faulty electric heater
		Servicing of sewage treatment works		In Progress		Toilet/shower fitting
		Emptying of interceptor tank		In Progress		electrical works
		Replacement of sewage treatment plant		Not Started		Supply & fit new aerator pump
		Legionella testing and remedial works		Not Started	18.37	Plot 7 remedial works
T . 1		Replacement doors		Completed	928.31	
Total Wentworth Travellers Site	124,978.00		9,710.25		920.31	
Unit 6 St Thomas Place						
		Legionella remedial works		Not Started		
Total Unit 6 St Thomas Place	1,000.00		0.00		0.00	
Unit 8 St Thomas Place						
	1.000.00	Legionella remedial works	0.00	Not Started	38.00	Electrical works
Total Unit 8 St Thomas Place	1,000.00		0.00		38.00	
	· ·			ı		
70 Market Street, Ely (CAB)	4 500 00	De de constitue of external considerado	1 405 00	lo		T
Total 70 Market Street Fly (CAR)	1,500.00	Redecoration of external woodwork	1,105.00	Complete	0.00	
Total 70 Market Street, Ely (CAB)	1,500.00		1,103.00		0.00	
72 Market Street, Ely (Cambs Acre)						
None planned	0.00		0.00			
Total 72 Market Street, Ely (Cambs Acre)	0.00		0.00		0.00	
74 Market Street, Ely (Registry Office)						
	1,500.00	Redecoration of external woodwork		In Progress		
Total 74 Market Street, Ely (Registry Office)	1,500.00		0.00		0.00	
Cemetery Lodge				•		
Completely Louge	150.00	Boiler servicing		Not Started		
Total Cemetery Lodge	150.00	Doller Servioling	0.00	Not Otalica	0.00	
				<u> </u>		
Ely Museum	1 500.00	Main work assignment actions	0.00	Nat Ctartad	117.00	I a sian alla tantin n
		Main roof surfaces investigation		Not Started	117.60	Legionella testing
		Insulation of main roof space		Not Started Not Started		
		Replacement of lead flashing on chimney stacks		Not Started Not Started		
		Replacement of roof tiles Internal flues to be ventilated and capped externally		Not Started		
	1 500.00	Internal flues to be ventilated and capped externally Installation of French drain		Not Started	+	
		DUSTABLADON OF FRENCH OTAIN	1 0.00			
	1,000.00		በ በበ	Not Started	I	
	1,000.00 1,000.00	Ventilation of roof space		Not Started		
	1,000.00 1,000.00 5,000.00	Ventilation of roof space Main walls to be repointed	0.00	Not Started		
	1,000.00 1,000.00 5,000.00 4,000.00	Ventilation of roof space Main walls to be repointed External window/door/eaves joinery repair wet rot damage	0.00	Not Started Not Started		
	1,000.00 1,000.00 5,000.00 4,000.00 4,000.00	Ventilation of roof space Main walls to be repointed External window/door/eaves joinery repair wet rot damage Investigate and undertake floor repairs	0.00 0.00 0.00	Not Started Not Started Not Started		
	1,000.00 1,000.00 5,000.00 4,000.00 4,000.00 6,000.00	Ventilation of roof space Main walls to be repointed External window/door/eaves joinery repair wet rot damage Investigate and undertake floor repairs Internal replastering	0.00 0.00 0.00 0.00	Not Started Not Started Not Started Not Started		
	1,000.00 1,000.00 5,000.00 4,000.00 4,000.00 6,000.00 395.00	Ventilation of roof space Main walls to be repointed External window/door/eaves joinery repair wet rot damage Investigate and undertake floor repairs	0.00 0.00 0.00 0.00 0.00	Not Started Not Started Not Started		

	Approved		Committed		Additional	
Asset	Expenditure	Nature of Work	to Date	Notes	Expenditure	Nature of Work
St Johns Road Garages						
		Jetting of drainage gullies		In progress		
	3,145.00	Exterior decoration of garage doors		In progress		
Total St Johns Road Garages	3,395.00		0.00		0.00	
The Old Barn, Littleport						
	500.00	Legionella remedial works		Not Started		
Total The Old Barn, Littleport	500.00		0.00		0.00	
Other						
Fixed Electicial Testing						
The Grange	4,155.00					
Wentworth Travellers Site	810.00	1		Works completed from		
Oliver Cromwell House	420.00			individual budgets		
Public Conveniences	1,575.00					
Total Fixed Electrical Testing	6,960.00		0.00		0.00	
Valuation of Assets (end of year financial a	ccounts)					
	3,500.00		0.00		0.00	
Valuation of Assets (corporate projects)						
	5,000.00		0.00		0.00	
Contributions to works						
	-200.00	Ely museum fire alarm	0.00			
Periodic Inspections, Surveys, Valuations	& Misc. Projects					
None planned	16,000.00		1,200.00	Consultants fees		
			31.00	EA drainage charges		
			1,443.04	Consultants fees		
			2,775.00	Spirus marketing		
			6,000.00	ECTC feasibility studies		
Total Misc. Projects	16,000.00		11,449.04		0.00	0.00
	Approved		Committed			
	Budget		to Date		Additional	
	362,094.00		80,380.96		3,256.35	
	•	•	•	•	•	

83,637.31